

| CIVIL MEASUREMENT | | | | | | | | | | |
|---|---|--|-------------|-----|--------------------------|---------|----------|---------|-------------|-------------------|
| MEASUREMENT SHEET (Site on HOLD) | | | | | | | | | | |
| Client Name: INDUS TOWER LTD | | | | | Cluster: Nagpur | | | | | |
| Vendor Name: OSPS Telecom Services Pvt. Ltd | | | | | Indus ID: IN-1342252 | | | | | |
| Site Name: FL09777 | | | | | REF No.: R/NN-290601 | | | | | |
| Circle Name: Maharashtra | | | | | Tower Height: 30 MTR GBM | | | | | |
| S. No. | Item | DESCRIPTION | UNIT | Nos | L (mtr) | B (mtr) | D/H(mtr) | Qty | Total Qty | Remarks |
| 1 | PCC ✓ | (a). PCC with mix 1:3:6 (1-Cement : 3-Coarse sand : 6- 20/40mm stone aggregate) | Cum | | | | | | | |
| | | Monopole Foundation | Cum | 1 | | | | 1.680 | as per drg. | |
| Total | | | | | | | | | 1.680 | |
| 2 | Tor Steel ✓ | P&L Tor steel, ISI marked and approved make (circle specific make) | Kgs. | Dia | U/W | Nos | Length | Weight | | |
| | | Monopole foundation, BTS Foundation steel purchased & Some steel cutting bending done after that site gone hold So we claimed steel QTY as per cutbed & Expenses amt | Kgs. | 1 | | | | 380.000 | | |
| Total | | | | | | | | | 380.000 | |
| TSP SERVICES | | | | | | | | | | |
| MEASUREMENT SHEET (Site on HOLD) | | | | | | | | | | |
| Client Name: INDUS TOWER LTD | | | | | Cluster: Nagpur | | | | | |
| Vendor Name: OSPS Telecom Services Pvt. Ltd | | | | | Indus ID: IN-1342252 | | | | | |
| Site Name: FL09777 | | | | | REF No.: R/NN-290601 | | | | | |
| Circle Name: Maharashtra | | | | | Tower Height: 30 MTR GBM | | | | | |
| Sno. | Item | Description | UOM | Nos | L (mtr) | B (mtr) | D/H(mtr) | Qty | Total Qty | Remark |
| 1 | Site Security | Site security during site construction for upto 2 months on 24 hours guarding basis | Per Site | 1 | | | | 0.500 | 0.500 | Due to site HOLD |
| 2 | Site Survey | Survey of sites along with owner/acquisition person | Per Site | 1 | | | | 1.000 | 1.000 | |
| 3 | Jungle Cleaning | Jungle Cleaning | Sqm | 1 | 10.000 | 10.000 | | 100.000 | 100.000 | |
| 4 | Dismantling | Existing CW dismantling | cum. | 8 | 2.000 | 0.300 | | 4.800 | 4.800 | |
| 5 | Excavation ✓ | Excavation of Earth-work & Back filling in trenches for foundations | | | | | | | | |
| | | (a) Soft / Loose soil | cum. | | | | | | | |
| | | Monopole Foundation Pit | cum. | 1 | 6.800 | 6.800 | 2.500 | 115.600 | 115.600 | as per drg |
| 6 | Water Charges | Water Charges (Tanker Capacity-2000 ltrs) | per Tanke r | 2 | | | | 2.000 | 2.000 | For PCC |
| 7 | PMC New Built | Project Management Charges - New Sites | Per site | 1 | | | | 0.500 | 0.500 | Due to site HOLD |
| 8 | Removal of Malva after completion of site | Removal of malva / Cleaning of site after completion of works. | Per Site | 1 | | | | 1.000 | 1.000 | |
| 9 | Excavated material shifting | Tower Pit excavated material shifting due to space issue & Again bring back for Back Filling | cum. | 2 | 115.60 | | | 231.200 | 231.200 | 2* Excavation QTY |

OSPS TELECOM SERVICES PVT. LTD

Sachin Datar
8380887102

19030114468 civil
19030114467 electrical

Surinder yadav
22/8/18



osps mh <ospsmh@gmail.com>

Re: RE: Public issue @ FL09777, IN-1342252 30M GBM site Nagpur.

shiva@ospsindia.com <shiva@ospsindia.com>

Fri, May 17, 2019 at 6:12 PM

Reply-To: shiva@ospsindia.com

To: Ranjit Desai <ranjitdesai@ospsindia.com>, osps mh <ospsmh@gmail.com>

--
Sent from myMail for Android

Friday, 17 May 2019, 06:10PM +05:30 from Ranjit Desai ranjitdesai@ospsindia.com:

As per trail mail,

JMS QTY is correct as per work done at site.. Claim as per the same.

From: Shiva Kumar [mailto:shiva@ospsindia.com]**Sent:** Friday, May 17, 2019 3:18 PM**To:** 'Ranjit Desai'**Subject:** FW: Public issue @ FL09777, IN-1342252 30M GBM site Nagpur.

Hi,

Pls check to finalize below Qty

Thanks & Regards

M.Shiva Kumar

OSPS-09603261196

From: Ranjit Desai [mailto:ospsranjit@gmail.com]**Sent:** 04 October 2018 03:28 PM**To:** Bhasakar Pawar**Cc:** Majeedsir; Shailesh Deshpande; Dashrath Motegaonkar; Rameshwar Mache; Manish Shah; Amit Sharma; obulreddy; Sachin Wamanrao Dafre; osps mh; Ibrahim Faisal; Shiva Kumar; Santosh Chavan (santosh@ospsindia.com); Anil Patil**Subject:** Re: Public issue @ FL09777, IN-1342252 30M GBM site Nagpur.

Dear Sir,

As per trailing mail kindly find below measurement details & Approve the same..

| MEASUREMENT SHEET (Site on HOLD) | | | | | | | | | | |
|--|------|-------------|------|-----|---------------------------------|---|----------|-----|-----------|---------|
| Client Name: INDUS TOWER LTD | | | | | Cluster: Nagpur | | | | | |
| Vendor Name: OSPS Telecom Services Pvt. Ltd | | | | | Indus ID: IN-1342252 | | | | | |
| Site Name: FL09777 | | | | | REF No.: R/NN-290601 | | | | | |
| Circle Name Maharashtra | | | | | Tower Height: 30 MTR GBM | | | | | |
| S. | Item | DESCRIPTION | UNIT | Nos | L (mtr) | B | D/H(mtr) | Qty | Total Qty | Remarks |

| No. | | | | | | (mtr) | | | | |
|-----|---|---|------------|-----|--------|--------|--------|---------|-------------|-------------------|
| 1 | Site Security | Site security during site construction for upto 2 months on 24 hours guarding basis | Per Site | 1 | | | | 0.500 | 0.500 | Due to site HOLD |
| 2 | Site Survey | Survey of sites along with owner/acquisition person | Per Site | 1 | | | | 1.000 | 1.000 | |
| 3 | Jungle Cleaning | Jungle Cleaning | Sqm | 1 | 10.000 | 10.000 | | 100.000 | 100.000 | |
| 4 | Dismantling | Existing CW dismantling | cum. | 8 | 2.000 | 0.300 | | 4.800 | 4.800 | |
| 5 | Excavation | Excavation of Earth-work & Back filling in trenches for foundations | | | | | | | | |
| | | (a) Soft / Loose soil | cum. | | | | | | | |
| | | Monopole Foundation Pit | cum. | 1 | 6.800 | 6.800 | 2.500 | 115.600 | 115.600 | as per drg |
| 6 | Water Charges | Water Charges (Tankar Capacity-2000 ltrs) | per Tanker | 2 | | | | 2.000 | 2.000 | For PCC |
| 7 | PMC New Built | Project Management Charges - New Sites | Per site | 1 | | | | 0.500 | 0.500 | Due to site HOLD |
| 8 | Removal of Malva after completion of site | Removal of malva / Cleaning of site after completion of works. | Per Site | 1 | | | | 1.000 | 1.000 | |
| 9 | Excavated material shifting | Tower Pit excavated material shifting due to space issue & Again bring back for Back Filling | cum. | 2 | 115.60 | | | 231.200 | 231.200 | 2* Excavation QTY |
| 10 | PCC | (a). PCC with mix 1:3:6 (1-Cement : 3-Coarse sand : 6-20/40mm stone aggregate) | Cum | | | | | | | |
| | | Monopole Foundation | Cum | 1 | | | | 1.680 | as per drg. | |
| | | Total | | | | | | | 1.680 | |
| 11 | Tor Steel | P&L Tor steel , ISI marked and approved make (circle specific make) | Kgs. | Dia | U/W | Nos | Length | Weight | | |
| | | Monopole foundation, BTS Foundation steel purchased & Some steel cutting bending done after that site gone hold So we claimed steel QTY as per cutbend & Expenses amt | Kgs. | 1 | | | | 380.000 | | |
| | | Total | | | | | | | 380.000 | |
| 12 | Brick Masonry | Brick work with bricks class designation-105 | cum. | | | | | | | |
| | | Compound Wall (Rework as per the Owner) | cum. | 1 | 10 | 0.23 | 2 | 4.600 | | |
| | | Total | | | | | | | 4.600 | |

| | | | | | | | | | | |
|----|------------------|--|-------|---|--------|-------|-------|--------|--------|--|
| 13 | RCC | (b) RCC For GBT / RTT site - 1:1.5:3 M20 | Cum. | | | | | | | |
| | | Compound Wall column 4Nos | Cum | 4 | 0.300 | 0.230 | 2.000 | 0.552 | | |
| | | CW Coping | Cum | 1 | 11.200 | 0.300 | 0.100 | 0.336 | | |
| | | | Total | | | | | | 0.888 | |
| 14 | Shuttering | Compound Wall column 4Nos | Sqm | 4 | 1.060 | | 2.000 | 8.480 | | |
| | | CW Coping | Sqm | 2 | 11.200 | | 0.100 | 2.240 | | |
| | | | Total | | | | | | 10.720 | |
| 15 | Plaster | Compound Wall (In & Out side) | Sqm | 2 | 11.200 | | 2.000 | 44.800 | 44.800 | |
| 16 | Enamal/OBD Paint | Compound Wall (In & Out side) | Sqm | 2 | 11.200 | | 2.000 | 44.800 | 44.800 | |
| | | | | | | | | | | |

Thanks,

Ranjit Desai.

OSPS TELECOM SERVICES PVT LTD

F-1, 4th Floor, Hyderabad Business Center

Hyderguda, Hyderabad- 500029

Mobile : +91 9921664488 : Tel : +91 040-66832324

Tel: +91 040- 39124559 : Fax No: +91 040-66832325

Website : www.ospsindia.com

On Sat, Sep 29, 2018 at 3:38 PM Bhasakar Pawar <BHASAKAR.PAWAR@industowers.com> wrote:

Dear Mr. Majid,

If there is any damages from us same need to me restored. Provide the details of additional work & respective quantities against these rectifications..

Thanks,

Bhaskar pawar

From: Majeed [mailto:majeed@ospsindia.com]

Sent: Saturday, 29 September, 2018 3:31 PM

To: Shailesh Deshpande <Shailesh.Deshpande@industowers.com>

Cc: Dashrath Motegaonkar <a-dashrath.motegaonk@INDUSTOWERS.COM>; Rameshwar Mache <rameshwar.mache@INDUSTOWERS.COM>; Bhasakar Pawar <BHASAKAR.PAWAR@INDUSTOWERS.COM>; Manish Shah <Manish.Shah@INDUSTOWERS.COM>; Amit Sharma <amit.sharma3@INDUSTOWERS.COM>; obulreddy <obulreddy@ospsindia.com>; Sachin Wamanrao Dafre <ospssachin@gmail.com>; osps mh <ospsmh@gmail.com>; Ibrahim Faisal <faisai@ospsindia.com>; Anilkumar <anilkumar@ospsindia.com>; Shiva Kumar <shiva@ospsindia.com>; santosh@ospsindia.com; Anil Patil <A-ANIL.PATIL4@INDUSTOWERS.COM>; ranjit desai <ospsranjit@gmail.com>

Subject: Re: Public issue @ FL09777, IN-1342252 30M GBM site Nagpur.

Sir,

You have never informed about this earlier, i have spoken to you regarding Gondia site multiple time.

Pls share applied document to try and get NOC.

A.Majeed

From: Shailesh Deshpande

Sent: Saturday, September 29, 2018 2:12 PM

To: Mohd Abdul Majeed

Cc: Dashrath Motegaonkar ; Rameshwar Mache ; Bhasakar Pawar ; Manish Shah ; Amit Sharma ; obulreddy ; Sachin Wamanrao Dafre ; osps mh ; Ibrahim Faisal ; Anilkumar ; Shiva Kumar ; santosh@ospsindia.com ; Anil Patil ; ranjit desai

Subject: Re: Public issue @ FL09777, IN-1342252 30M GBM site Nagpur.

Dear Majeed sir,

This site NOC work given to you sir for un holding the site. PI update the status.

While work we have demolish the compound wall as there was not access for JCB.

Request you to please reconstructe the wall.

Get [Outlook for Android](#)

From: Majeed

Sent: Saturday, September 29, 13:35

Subject: Re: Public issue @ FL09777, IN-1342252 30M GBM site Nagpur.

To: Shailesh Deshpande

Cc: Dashrath Motegaonkar, Rameshwar Mache, Bhasakar Pawar, Manish Shah, Amit Sharma, obulreddy, Sachin Wamanrao Dafre, osps mh, Ibrahim Faisal, Anilkumar, Shiva Kumar, santosh@ospsindia.com, Anil Patil, ranjit desai

Dear Sir,

If site work is on hold and no activity planed , how we can construct back BW.

If site is dropped, let us know to get NFA and claim our bill along with BW qtys.

Thanks

A.Majeed

From: Shailesh Deshpande

Sent: Saturday, September 29, 2018 12:38 PM

To: Ranjit Desai ; Surendra Geed

Cc: Mohd Abdul Majeed ; Dashrath Motegaonkar ; Rameshwar Mache ; Bhasakar Pawar ; Manish Shah ; Amit Sharma ; obulreddy ; Sachin Wamanrao Dafre ; osps mh ; Ibrahim Faisal ; Anilkumar ; Shiva Kumar ; Santosh Chavan (santosh@ospsindia.com) ; Anil Patil

Subject: RE: Public issue @ FL09777, IN-1342252 30M GBM site Nagpur.

Dear Ranjit,

Still compound wall which was dismantled will work is not yet constructed.

Almost 10 days gone we are chasing for completion of compound work but activity still not started.

PI close this issue within 02 days.

Thanks & Regards

Shailesh Deshpande

Site Acquisition Manager

Mobile : +91- 9922990819

Email: Shailesh.deshpande@industowers.com

From: Ranjit Desai <ospsranjit@gmail.com>

Sent: Monday, 13 August, 2018 4:16 PM

To: Surendra Geed <Surendra.Geed@INDUSTOWERS.COM>; Shailesh Deshpande <Shailesh.Deshpande@industowers.com>

Cc: Mohd Abdul Majeed <majeed@ospsindia.com>; Dashrath Motegaonkar <a-dashrath.motegaonk@INDUSTOWERS.COM>; Rameshwar Mache <rameshwar.mache@INDUSTOWERS.COM>; Bhasakar Pawar <BHASAKAR.PAWAR@INDUSTOWERS.COM>; Manish Shah <Manish.Shah@INDUSTOWERS.COM>; Amit Sharma <amit.sharma3@INDUSTOWERS.COM>; obulreddy <obulreddy@ospsindia.com>; Sachin Wamanrao Dafre <ospssachin@gmail.com>; osps mh <ospsmh@gmail.com>; Ibrahim Faisal <faisal@ospsindia.com>; Anilkumar <anilkumar@ospsindia.com>; Shiva Kumar <shiva@ospsindia.com>; Santosh Chavan (<santosh@ospsindia.com> <santosh@ospsindia.com>; Anil Patil <A-ANIL.PATIL4@INDUSTOWERS.COM>

Subject: Re: Public issue @ FL09777, IN-1342252 30M GBM site Nagpur.

Dear Sir,

As per below mail kindly update on the site clearance and advise for the further action.

Thanks,

Ranjit Desai.

OSPS TELECOM SERVICES PVT LTD

F-1, 4th Floor, Hyderabad Business Center

Hyderguda, Hyderabad- 500029

Mobile : +91 9921664488 : Tel : +91 040-66832324

Tel:+91 040- 39124559 : Fax No:+91 040-66832325

Website : www.ospsindia.com

On Mon, Aug 6, 2018 at 3:27 PM, Ranjit Desai <ospsranjit@gmail.com> wrote:

Dear Sir,

Subjected site work has been stopped by local people... So please look into it and do needful to close the issue asap and confirm us to start the work.

Site snaps attached FYIP.

Note : Excavation & PCC completed @ site and Steel cutting bending WIP.

Thanks,

Ranjit Desai.

OSPS TELECOM SERVICES PVT LTD

F-1, 4th Floor, Hyderabad Business Center

Hyderguda, Hyderabad- 500029

Mobile : +91 9921664488 : Tel : +91 040-66832324

Tel:+91 040- 39124559 : Fax No:+91 040-66832325

Website : www.ospsindia.com

On Fri, Jul 27, 2018 at 10:43 AM, Ranjit Desai <ospsranjit@gmail.com> wrote:

Dear Sir,

As per below allocation mail we have completed survey of subjected site yesterday along with Acq team Mr. Ashok Bhusari Sir.. Please find attached site snaps & Observation & Advise to start the work... Also provide working drawing for the same...

Observations,

1) Acquired plot is 500sq feet only.

2) This is Nursery premises.

2) NMC NOC not available

.

3) Owner was not available for JV.

4) Existing boundary wall is available for Owners plot.

5) Big tree's are available in plot need to remove that & small plants need to shift first.

6) Boundary wall brick work need to break for JCB access for excavation .

7) No space for excavated material So we need to shift excavated material outside & Bring back for back filing after work done.

So kindly advise & Approve additional activity ..

Aside Ratnakar Sir/Mayank, Please find SBC report & Site layout and provide all foundations signed drawings to start the work.

Aside Dasharth Sir, Please provide PO to start the work.

Aside Anil P Sir, FYIP..

Sr.No

Principle OPCO

Indus Site ID

Reference ID

Opco ID

Nominal Name

Site Category

Required Details

Site Address

LAT

Long

Type of Site (GBT/ RTT)

Tower Height

Wind Speed

SO Number

INDUS Feasibility Indoor / Outdoor

Network Technology Type

District

Cluster

Zone

Deployment CM

Zone Head

TSP Vendor Name

SR Status

Remark

1

Idea

IN-1342252

R/NN-290601

MH-31-R-18547

FL09777

Normal Site

Lite Site Request

RAJEEV RAMKRISHNA SHARMA, Plot No.-129, Near NIT Garden, Maitry Colony, Near Dipak Nagar Chowk, Nagpur-440014

21.19065

79.11345

GBM

30M

170 KMPH

SO/NN-70653

Outdoor

3G+4G

Nagpur

Nagpur

Nagpur

Surendra Geed-9922995844

Amit Sharma-7719967444

OSPS TELECOM SERVICES PVT LTD

Dep WIP

Thanks,

Ranjit Desai.

OSPS TELECOM SERVICES PVT LTD

F-1, 4th Floor, Hyderabad Business Center

Hyderguda, Hyderabad- 500029

Mobile : +91 9921664488 : Tel : +91 040-66832324

Tel:+91 040- 39124559 : Fax No:+91 040-66832325

Website : www.ospsindia.com

On Wed, Jul 25, 2018 at 8:41 PM, Dashrath Motegaonkar <a-dashrath.motegaonk@industowers.com> wrote:

Dear Team,
Following is the list of site/ sites allotted for New Build Work.
Kindly start the work immediate to achieve targets as per defined TAT.

Sr.No

Principle OPCO

Indus Site ID

Reference ID

Opco ID

Nominal Name

Site Category

Required Details

Site Address

LAT

Long

Type of Site (GBT/ RTT)

Tower Height

Wind Speed

SO Number

INDUS Feasibility Indoor / Outdoor

Network Technology Type

District

Cluster

Zone

Deployment CM

Zone Head

TSP Vendor Name

SR Status

Remark

1

Idea

IN-1342252

R/NN-290601

MH-31-R-18547

FL09777

Normal Site

Lite Site Request

RAJEEV RAMKRISHNA SHARMA, Plot No.-129, Near NIT Garden, Maitry Colony, Near Dipak Nagar Chowk, Nagpur-440014

21.19065

79.11345

GBM

30M

170 KMPH

SO/NN-70653

Outdoor

3G+4G

Nagpur

Nagpur

Nagpur

Surendra Geed-9922995844

Amit Sharma-7719967444

OSPS TELECOM SERVICES PVT LTD

Dep WIP

Thanks...

Br//

Dashrath



कर्मचारी भविष्य निधि संगठन
Employees' Provident Fund Organization
भविष्य निधि भवन, १४, भीकाजी कामा प्लेस, नई दिल्ली - ११००६६
Bhavishya Nidhi Bhawan, 14, Bhikaji Cama Place, New Delhi - 110066

Generated On 16/10/2019 14:43:

Payment Confirmation Receipt

| | |
|-----------------------------|---------------------------------|
| TRRN No : | 1201910013878 |
| Challan Status : | Payment Confirmed |
| Challan Generated On : | 14-OCT-2019 13:27:33 |
| Establishment ID : | APHYD0042194000 |
| Establishment Name : | OSPS TELECOM SERVICES PVT. LTD. |
| Challan Type : | Monthly Contribution Challan |
| Total Members : | 54 |
| Wage Month : | SEP-2019 |
| Total Amount (Rs) : | 1,09,021 |
| Account-1 Amount (Rs) : | 72,746 |
| Account-2 Amount (Rs) : | 2,186 |
| Account-10 Amount (Rs) : | 32,158 |
| Account-21 Amount (Rs) : | 1,931 |
| Account-22 Amount (Rs) : | 0 |
| Payment Confirmation Bank : | HDFC Bank |
| CRN : | 240141019016688 |
| Payment Date : | 14-OCT-2019 |
| Payment Confirmation Date : | 14-OCT-2019 |





ESIC
Employees' State Insurance Corporation

Insurance

0

Monthly Contribution > Online Challan Form

Transaction Details

* Required Fields

| | |
|------------------------|--------------------------|
| Transaction status: | Completed Successfully |
| Employer's Code No: | 52000202200001099 |
| Employer's Name: | O S P S TELECOM SERVICES |
| Challan Period: | Sep-2019 |
| Challan Number : | 05219134753790 |
| Challan Created Date | 14-10-2019 16:21:56 |
| Challan Submitted Date | 14-10-2019 16:22:06 |
| Amount Paid: | 15829.00 |
| Transaction Number: | 192879336830 |

Print

Close

DISCLAIMER: Content owned, maintained and updated by Employee's State Insurance Corporation. Copyright © 2009, ESIC, India. All Rights Reserved. Best viewed in 1024 x 768 pixels, Designed and Developed by Wipro LTD IP Address :