

OSPS TELECOM SERVICES PVT. LTD.

(AN ISO 9001 : 2008 Company)
F-1, 4th Floor, Hyderabad Business Center, Hyderguda, Hyderabad-500 029, T.S.
Tel : +91 - 040 - 66832324, 23296123.

Tax Invoice

Serial No: GUJ/19-20/179 Invoice Date: 02-Nov-19 PAN No:-AAACO8174A GST NO:-24AAACO8174A1ZR

Bill To Address: GJ Circle Office

lΤο

INDUS TOWERS LTD 103, Baleshwar Square, Opp Iskon Temple,

SG Highway, Satellite, Ahmedabad, Gujarat.

GST NO:24AABCI7776B1ZO

State:GUJARAT State Code:24 Po No : 14030133158 PO DATE : 18-May-19

Site Name : Relocation of 2813, Morchand Indus ID : IN-1358583

Seeking Opt : A Req.ref.NO : : F

: IN-1358583 : Airtel : R/NN-323495

RFAID Date :24-Jun-19, WCC NO :1418168366 WCC RECIEPT NO: 14060231652

SNo		HSN/SAC No	ITEM Job Code	UNIT	Qty	RATE	TAXABLE AMOUNT
38	Application of Breaker machine for Breaking RCC area - Capex	9954	2D-300000-C-00- ZZ-ZZ-935	Daily	24.00	1075.00	25800.0
37	Brick work in super structure class designation- 105, above DPC level in mortor mix 1:4 (1 cement : 4 course sand) including all materials, labour and tools and plants etc. required for proper completion of work with minimum 6-days curing.	9954	25-210000-0-00- ZZ-ZZ-261	CUBIC METER	17.63	3588.00	63256.4
36	Brick work with bricks class designation- 105, in foundation up to DPC level in mortar mix 1:4(1 cement: 6-coarse sand) including all materials, labour, tools & plants etc. required for proper completion of work with minimum 6- days curing.	9954	25-210000-0-00- ZZ-ZZ-262	CUBIC METER	15.69	3353.32	52613.6
34	Concrete Grouting below Tower base Plate.	9954	25-150000-0-00- ZZ-ZZ-611	Each	4.00	795.00	3180.0
32	Dismantling Brick Work - Capex	9954	2D-300000-C-00- ZZ-ZZ-931	CUBIC METER	67.50	245.00	16537.5
31	Excavation in all types of soils including backfilling,(As per Indus Standards and Guidelines)	9954	25-100000-0-00- ZZ-ZZ-717	CUBIC METER	27.34	115.00	3144.1
30	Excavation in hard rock (blasting prohibited) excluding backfilling,(As per Indus Standards and Guidelines)	9954	25-100000-0-00- ZZ-ZZ-719	CUBIC METER	232.84	973.00	226553.3
28	Fixing & Levelling of Foundation Bolt & Tower Template	9954	24-600000-0-00- ZZ-ZZ-102	Each	1.00	3180.00	3180.0
27	Lead Charges,for material shifting - Capex	9965	2D-400000-C-00- ZZ-ZZ-195	Each	260.18	110.00	28619.8
26	MS Fabrication Non-Galvanize Material	9988	25-700000-0-00- ZZ-ZZ-A25	Kilogram	171.52	71.00	12177.9
22	P&L 2-coats of Enamel paint(White/Black) over 1-coat of base primer including cleaning of surface with sand paper to remove the dirt, dust & rust etc. Make BERGER / SHALIMAR / ASIAN / NEROLAC.	9954	25-620000-0-00- ZZ-ZZ-274	Sq. Meter	17.30	53.00	916.9
21	P&L 3-Coats of super Snowcem of required shade on exterior surface to give an even shade after throughly cleaning/brushing the surface free from cement sulury dropping & other foreign matter including prepairing the surface even & smooth.	9954	25-610000-0-00- ZZ-ZZ-620	Sq. Meter	186.27	32.00	5960.6

 $Regd. Office: Farha\ Villa,\ D. No. 8-1-22/1/J/1,\ 7\ Tombs\ Road,\ Tolichowki,\ Hyderabad-500\ 008.\ T.S.$

Email: ospsinfo@ospsindia.com, ospshyd@yahoo.com, Website:www.ospsindia.com

CIN:U64203TG2004PTC042772

Branch Office: BUNGALOW NO. 11, GREENVILLA 1, JAIN NAGAR OPP DEV EXOTICA, GHUMA, Ahmedabad, Gujarat, 380058.



OSPS TELECOM SERVICES PVT. LTD.

(AN ISO 9001 : 2008 Company)
F-1, 4th Floor, Hyderabad Business Center, Hyderguda, Hyderabad-500 029, T.S.
Tel : +91 - 040 - 66832324, 23296123.

2	P&L Earth filling taking from out side and free from vegitation mud rocks etc, in layer 15-20cm and each layer consolidated / compacted up to max level by dressing, watering and ramming.	9954	25-1B0000-0-00- ZZ-ZZ-621	CUBIC METER	286.79	239.00	68542.8	
1	P&L Tor steel , ISI marked and approved make (circle specific make) including cutting, bending & laying ,Including binding wires etc complete.	7228	25-700000-0-00- ZZ-ZZ-526	Kilogram	3406.90	55.20	188060.9	
1	PCC with mix 1:3:6 (1-Cement : 3-6 Coarse sand : 6- 20/40mm stone aggregate)	9954	25-120000-0-00- ZZ-ZZ-403	CUBIC METER	9.43	4229.00	39896.4	
1	Plastering Charges(12mm thk) with 1:3 4 (1 cement : 1.5 fine sand +1.5 coarse sand)	9954	25-120000-0-00- ZZ-ZZ-407	Sq. Meter	171.23	162.00	27739.3	
1	Providing & fixing 6-layer of G.I. barbed fencing wire by providing angle sections (Angle-50x6x950mm, bottom 200mm 1 grouted and top 150mm tappered) grouted in concrete (size-9x9x9) at 3m inteval.All the fencing angles shall be painted.	9954	25-420000-0-00- ZZ-ZZ-196	Meter	98.98	318.00	31476.0	
1	Providing, Fixing Shuttering for columns, beams, pedestals, roofslab, etc using MS Sheet or Plywood of required size to true line, level, Alignment with staging & additional supports, clamps including internal ties & bracing etc.	9954	25-190000-0-00- ZZ-ZZ-619	Sq. Meter	151.61	187.00	28351.1	
	Reinforced Cement Concrete - M 20 grade (1:1.5:3) excluding reinforcement steel,(As per Indus Standards and Guidelines)	9954	25-100000-0-00- ZZ-ZZ-726	CUBIC METER	44.20	6348.10	280586.0	
	Water Charges (Tankar Capacity-2000 ltrs)	9954	2D-600000-0-00- ZZ-ZZ-650	Each	10.00	500.00	5000.0	
			,			Basic Amounts - A	1111592.60	
						CGST 9.00% SGST 9.00%	100043.4	
					100043.4			
						Total Tax	200086.7	
-						Gross Amount	1311679.3	
				For OSPS Telecom Services Pvt.Ltd.				

Total Invoice Amount in Words:INR- THIRTEEN LAKHS ELEVEN THOUSANDS SIX HUNDRED AND SEVENTY NINE ONLY

Authorized Signatory

Regd.Office: Farha Villa, D.No.8-1-22/1/J/1, 7 Tombs Road, Tolichowki, Hyderabad - 500 008. T.S.

Email: ospsinfo@ospsindia.com, ospshyd@yahoo.com, Website:www.ospsindia.com

CIN:U64203TG2004PTC042772

Branch Office: BUNGALOW NO. 11, GREENVILLA 1, JAIN NAGAR OPP DEV EXOTICA, GHUMA, Ahmedabad, Gujarat, 380058.